

Airport

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
619	Roland Neufeld	Airport Pavement Management Plan	Lincoln Regional Airport last conducted a Pavement Management Plan (PMP) in 2009. A PMP quantifies information and provides specific recommendations for actions required to maintain a pavement network at an acceptable level of service while minimizing the cost of maintenance and rehabilitation. A PMP not only evaluates the present condition of a pavement, but also predicts its future condition through the use of pavement condition indicators. FAA Airport Improvement Program (AIP) grants require airports to develop and maintain an effective airport pavement maintenance-management program. In order to design and construct future pavement rehabilitation projects the City must update its PMP.	Lincoln Regional Airport	Approved	\$120,000
Status Update				Project Phase		Date
Staff is currently reviewing the final Pavement Management Plan prior to submittal to the FAA in September.						9/3/2026
A final draft plan is nearing completion. Per FAA requirements, the project must be completed by September 2026.						8/6/2026

Drainage

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
181	Roland Neufeld	Lakeview Farms Vol. Storage Phase 1	Phase 1 will bring the retention basin into operation by armoring an overflow weir, regrading the bottom of the basin, creating a maintenance access road, and installing storm drain lines that will connect the basin to a channel that runs to Racoon Creek.	Waltz Road between N Dowd and Wheatland Road	Approved	\$2,325,000
Status Update				Project Phase		Date
Authorization to execute a Task Order with Stantec for engineering design services, following the retirement of the previous engineering firm, will go to Council for approval on September 22nd.						9/3/2026
Stantec have recently conducted a confirmation survey in order to be able to provide an accurate scope and fee to finish the civil plans and specifications, following the retirement of the previous engineering firm.						8/6/2026

Park

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
464	Travis Williams	Aldo Pineschi Jr. Park	The neighborhood park will be adjacent to the Lincoln Crossing Elementary School. The park site was originally referred to as Brentford Circle Park, then renamed Henry Rood Park, and has been officially named Aldo Pineschi Jr. Park.	Intersection of Brentford Circle and Caledon Circle	In Construction	\$3,680,000
Status Update				Project Phase		Date
The soccer field sod has been installed, and the project is now substantially complete. Portions of the park are open to the public. Before the City can fully accept and open the entire park site, the project must complete a required 90-day landscape maintenance period to ensure the new landscaping is properly established and maintained.				Construction		9/4/2026
PG&E has energized the site and the contractor has been installing all landscaping materials. The sod for the soccer field will be installed once the 100 degree weather subsides. Striping of the sports court has been completed. The contractor anticipates being completed by mid August. However, there is the 90-day landscape maintenance period that is necessary prior to the City fully accepting the park.				Construction		7/30/2026

Park

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
497	Araceli Cazarez	Bella Breeze Park Master Plan - Phase 1 Implementation	The purpose of this project is to complete an assessment and master plan the park for the surrounding community. The first phase of construction would begin in fiscal year 2022/23.	Bella Breeze Loop - Twelve Bridges	Approved	\$425,000
Status Update				Project Phase	Date	
The contractor is continuing work on landscape plantings, soil preparation for the soccer field sod, irrigation laterals, perimeter post and cable fencing and driveway paving. Substantial completion of the park is anticipated in early October 2026.				Construction	9/4/2026	
Contractor continues to work on landscape plantings, preparing soil for the sod for the soccer field, irrigation laterals, driveway paving and water connections. The park site is waiting for energization for landscaping plantings to begin and the booster pump to be run. The anticipated date provided by PG&E is August 7th. Substantial completion of the park is projected to be mid-September.				Construction	7/30/2026	
637	Travis Williams	Community Center Park Phase 1	A park concept plan (Attachment A) was developed in 2021 for the Community Center Park on the five-acre site of undeveloped land adjacent to the Lincoln Community Center. The concept plan includes several amenities that staff would like to revisit and validate in a formal Community Center Park Master Plan document. The master plan will also serve as a guide for phasing implementation. Currently, the Phase 1 improvements are anticipated to include the skate park, a picnic/barbeque area, shade shelter, restroom, parking lot, walking pathways, lighting and landscaping.	2010 1st Street	Approved	\$550,000
Status Update				Project Phase	Date	
No changes since last update.				Construction	9/4/2026	
Construction continues in suspension pending utility relocation.					7/30/2026	

Public Facilities

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
613	Roland Neufeld	Moore Road Class 1 Trail	Construct Class 1 Trail under SR65 Bypass bridge at Auburn Ravine for use by bicycles and pedestrians. In order for bicyclists and pedestrians to travel between the Hawks Landing (3D South) and Sorrento neighborhood areas and the Community Center / Lincoln High School, they need to utilize the Class 1 Trail from Sorrento to Jimenez Park. The trail will be approximately 1,000 linear feet long and will require permitting by Caltrans, Fish & Wildlife Service, and Army Corps of Engineers. To walk or bicycle from the intersection of Sorrento Pkwy / Moore Road to the Community Center at Joiner Pkwy / First Street, using the existing roadway and trail system, is approximately 2.1 miles. By connecting the historic alignment with a Class 1 Trail it will shorten that travel distance by approximately 0.75 miles, and reduce the amount traveled on Joiner Pkwy by approximately 0.6 miles.	Class 1 Trail linking Moore Road cul-de-sac on the west side of SR65 to the Moore Road stub street on the east side of SR65.	Approved	\$1,215,000
Status Update				Project Phase	Date	
Caltrans are currently reviewing the project plans that were submitted early July for approval.					9/3/2026	
Caltrans are currently reviewing the project plans that were submitted early July for approval.					8/6/2026	
678	Jacob Groeser	Parking Lot Reconstruction	Reconstruction of the parking lots at McBean Park and the Art Building.	McBean Park Stadium (61 McBean Park Drive), and Art Building (580 6th street)	Approved	\$725,000
Status Update				Project Phase	Date	

Public Facilities

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
678	Jacob Groeser	Parking Lot Reconstruction	Reconstruction of the parking lots at McBean Park and the Art Building.	McBean Park Stadium (61 McBean Park Drive), and Art Building (580 6th street)	Approved	\$725,000
Status Update				Project Phase	Date	
No update to this project.				Design	9/8/2026	
No updates to this project.				Design	8/7/2026	
No updates to this project.				Design	7/10/2026	
706	Jacob Groeser	Corp Yard Roof	Replace existing roof of the Corp Yard Building with a new singly ply PVC roofing system.	2100 Flightline Drive	Approved	\$537,000
Status Update				Project Phase	Date	
Bidding has started. Contract is scheduled to be awarded in early October with construction beginning shortly after.				Bidding / Award of Contract	9/8/2026	
No updates to this project.				Design	8/7/2026	
No updates to this project.				Design	7/10/2026	
715	Jonnelyn Espartero	Verdera Tank #3 Ladder Retrofit	Installation of ladder, d-rings and partial railings to the existing water tank	Near Twelve Bridges Dr and Camino Verdera	In Construction	\$80,000
Status Update				Project Phase	Date	
Construction is close to completion. The contractor is addressing punch list items. Anticipated schedule for NOC is 9/22.				Construction	9/4/2026	
The contractor has submitted construction submittals for review. Construction is scheduled to start on 8/10.				Construction	8/10/2026	
The contractor has procured materials for the project and is scheduled to begin construction the week of July 27.				Construction	7/13/2026	
704	Jacob Groeser	Fire Station 35 Improvements	Install an asphalt driveway at Fire Station 35 to connect the back of the building. Also includes the installation of new HVAC units.	Fire Station 35 2525 E Joiner Parkway	Approved	\$150,000
Status Update				Project Phase	Date	
Closeout documentation is being prepared to NOC project.				Notice of Completion	9/8/2026	
Construction is nearing completion. Remaining items of work include striping and minor grading.				Construction	8/7/2026	
Contract will be awarded on July 14th. Construction is scheduled to begin shortly thereafter.				Bidding / Award of Contract	7/10/2026	
721	Jacob Groeser	Park and Ride Lot Bus Shelter	Install new bus shelters, lighting, and parking lot improvements for upcoming transit routes which will use this area as a stop.	Park and Ride lot south of the SR-65 crossing on Industrial Avenue.	Approved	\$180,568
Status Update				Project Phase	Date	

Public Facilities

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
721	Jacob Groeser	Park and Ride Lot Bus Shelter	Install new bus shelters, lighting, and parking lot improvements for upcoming transit routes which will use this area as a stop.	Park and Ride lot south of the SR-65 crossing on Industrial Avenue.	Approved	\$180,568
Status Update				Project Phase	Date	
No updates to this project.				Design	9/8/2026	
No updates to this project.				Design	8/7/2026	
Final specifications for bus shelter are being coordinated with local transit agencies prior to bidding.				Design	7/10/2026	

Solid Waste

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
722	Jacob Groeser	Beermann Plaza Trash Enclosure	This project will create a dedicated trash enclosure to manage the waste generated by the businesses adjacent to the Beermann Plaza.	Beermann Plaza 554 F Street	Approved	\$500,000
Status Update				Project Phase	Date	
Construction start date has been pushed to the end of September.				Construction	9/8/2026	
Contract will be awarded during the August 11th City Council meeting. Construction is tentatively scheduled to begin near the end of August.				Bidding / Award of Contract	8/7/2026	
Bidding period will end mid-July. Construction is anticipated to begin this summer.				Bidding / Award of Contract	7/10/2026	

Streets

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
353	Vin Cay	Auburn Ravine Bridge Replacement @ McBean Park Dr	Auburn Ravine Bridge Replacement @ McBean Park Drive	Auburn Ravine Bridge at McBean Park Dr.	Approved	\$500,000
Status Update				Project Phase	Date	
No changes have occurred since the last update, except that the annual report was submitted to Caltrans to maintain the City’s eligibility for Highway Bridge Program funding.				Right-of-Way	9/10/2026	
The project team is continuing with drainage, utility coordination and right-of-way work including surveying and legal document preparation tasks. An annual report must also be submitted to Caltrans later this month to remain eligible for Highway Bridge Program funding.				Right-of-Way	8/13/2026	
The project team continues to work on the Right-of-Way phase since receiving Caltrans authorization to begin in May. Similarly, drainage technical studies and utility coordination efforts are required to be updated due to the long duration of the project. Much of the work last month has been fine-tuning work scope for sub-consultants. These administrative and technical activities will be continuing for the next several months. We hope to complete right-of-way by the end of the calendar year and have approved final design in early 2027. Then, we would submit all documents to Caltrans for approval to bid for construction. Funding availability from the federal/state program will affect our schedule.				Right-of-Way	7/15/2026	

Streets

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
681	Roland Neufeld	Brentford Circle Trail Crossings Project	The existing pedestrian and bicycle trails that course through the Lincoln Crossing neighborhood dead end at Brentford Circle, requiring peds and cyclists to traverse along the sidewalk a significant distance to safely cross at the nearest stop controlled intersection. This project would install safe pedestrian crossings at the two locations on Brentford Circle. The project would extend the existing asphalt trails out to Brentford Circle, install ADA ramps, crosswalks, rectangular rapid flashing beacons (or similar), and post and cable fencing.	Brentford Circle intersection with open space trail (2 locations)	Approved	\$0
Status Update				Project Phase	Date	
The design engineering firm, REY, are making final revisions to the project plans based on the latest round of City comments.				Design	9/3/2026	
The design engineering firm, REY, are making final revisions to the project plans based on the latest round of City comments.					8/6/2026	
662	Jacob Groeser	6th Street Storm Drain Repair	Replace 220 linear feet of 12-inch VCP; clean-outs need to be install to provide future access for maintenance	6th Street	Approved	\$218,750
Status Update				Project Phase	Date	
Project is complete and is scheduled for NOC during the September 8th City Council Meeting.				Notice of Completion	9/8/2026	
Final inspection is scheduled for the week of August 10th. Minor punchlist items will be completed prior to the NOC process.				Construction	8/7/2026	
Construction is mostly complete. Remaining items of work include curb and gutter replacement, and filling existing storm drain pipes with slurry prior to abandonment.				Construction	7/10/2026	
644	Roland Neufeld	Ferrari Ranch Road Intersection Improvements Project	Install roundabouts at the intersection of Ferrari Ranch Road with Sun City Boulevard and at the intersection of Ferrari Ranch Road with Ingram Slough. Additionally the project will widen Ferrari Ranch Road from two to four lanes between Ingram Slough and the bridge that is located approximately 1,200 feet east of Lincoln Boulevard.	The intersections of Ferrari Ranch Road/Ingram Slough and Ferrari Ranch Road/Sun City Boulevard	Approved	\$10,000,000
Status Update				Project Phase	Date	
The engineering consultant is currently working on the 90% plan submittal. Staff are working with several utility companies who need to relocate their utilities prior to project construction.					9/3/2026	
The engineering consultant is currently working on the 90% plan submittal. The pavement design consultants completed potholing asphalt and soil samples in early July along Ferrari Ranch Road.					8/6/2026	
682	Roland Neufeld	E. Joiner Parkway and Del Webb Blvd (north) Intersection Improvements	Install a roundabout at the intersection of E. Joiner Parkway and Del Webb Boulevard (north).	E. Joiner Parkway & Del Webb Boulevard (north)	Approved	\$6,374,085
Status Update				Project Phase	Date	
The engineering consultant is currently working on the 90% plan submittal. Staff are working with several utility companies who need to relocate their utilities prior to project construction.					9/3/2026	
The engineering consultant is currently working on the 90% plan submittal. Lincoln Community Church have determined their preferred location for the church sign that will need to be relocated as part of the project.					8/6/2026	

Streets

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
692	Roland Neufeld	Traffic Signal Analysis & Implementation	As new development occurs within the City, new infrastructure and community facilities will be required to meet the demands of future development. New transportation facilities will be needed as new residential and non-residential development will generate residents and employees who will generate additional trips on the City’s roads and increase the impact on existing facilities. The Public Facilities Element has identified the several intersections as City projects to be improved to signalized intersections in order to serve and keep the transportation system at an acceptable level of service. The initial FY25/26 will be performing the traffic analysis not only for traffic signal but also roundabout feasibility of the listed intersections (total of 8) and providing an order of priority for construction implementation and rolling into design and construction of at least two intersections for the subsequent fiscal years.	East Avenue at: 7th, 10th & 12th, 12th at McCourtney, Ferrari Ranch Road at Caledon Circle Westand Sorrento Parkway, Nicolaus Road at Lakeside Drive, McBean Park Drive at D Street.	Approved	\$800,000
Status Update				Project Phase	Date	
No changes since last update.					9/3/2026	
No changes since last update.					8/6/2026	
699	Jacob Groeser	Pothole Repair Project	Pothole repairs will be made on various streets throughout the City that are not on a near term cycle for street resurfacing or utility replacement. Full pavement removal and replacement (dig-outs) will be utilized to ensure that the repairs will maximize life of repair, meeting or exceeding the life of the adjacent street pavement.	Fiddymment Road	Approved	\$250,000
Status Update				Project Phase	Date	
A few additional locations of spot repairs are being identified prior to the bidding of a cape seal project for this portion of roadway.				Design	9/8/2026	
No updates to this project.					7/10/2026	
697	Jacob Groeser	Citywide Sidewalk Repair	This project will remove and replace broken or lifted sidewalk panels throughout the City.	Various locations within Downtown Lincoln	In Construction	\$150,000
Status Update				Project Phase	Date	
Construction of the first round of locations is complete. New locations are being identified for repair.				Construction	9/8/2026	
The first round of locations have been identified for repairs at various locations within Downtown Lincoln including portions of F Street, J Street, and H Street. Construction is in progress and will be complete before the end of August.				Construction	8/7/2026	

Wastewater

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
477	Araceli Cazarez	UPRR Sewer Rehabilitation Project	Sewer rehabilitation within the Union Pacific Railroad (UPRR) right-of-way (ROW). This project will begin the UPRR Utility Encroachment process for the replacement of 7 manholes/cleanouts and approximately 1,000 LF of sewer main/lateral. Construction is anticipated to be delayed until fiscal year 2021/22 as we work through the UPRR process.	Various locations: From 5th Street south to 3rd between Lincoln Blvd and H Street	Approved	\$320,000
Status Update				Project Phase	Date	

Wastewater						
CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
477	Araceli Cazarez	UPRR Sewer Rehabilitation Project	Sewer rehabilitation within the Union Pacific Railroad (UPRR) right-of-way (ROW). This project will begin the UPRR Utility Encroachment process for the replacement of 7 manholes/cleanouts and approximately 1,000 LF of sewer main/lateral. Construction is anticipated to be delayed until fiscal year 2021/22 as we work through the UPRR process.	Various locations: From 5th Street south to 3rd between Lincoln Blvd and H Street	Approved	\$320,000
Status Update				Project Phase	Date	
No significant updates. Plans are still under review by UPRR and Kinder Morgan.				Design	9/4/2026	
The 100% PS&E is still under review by UPRR and Kinder Morgan. The anticipated advertisement for bids is scheduled for Winter 2026.				Design	8/10/2026	
The City has received the 100% PS&E and is currently reviewing the plans. Concurrently, the PS&E package has been sent to UPRR and Kinder Morgan for their review. The anticipated advertisement for bids is scheduled for Fall 2026.				Design	7/13/2026	
657	Jonnelyn Espartero	Q St Lift Station Rehab	The project includes construction of an enclosure for the control panel and replacement of appurtenances that are now heavily corroded and deteriorated.	Q Street near 8th Street	In Construction	\$1,300,000
Status Update				Project Phase	Date	
Construction started during the week of 8/17. Contractor is scheduled to pour concrete, install onsite electrical conduits, and backfill over the next three weeks. City staff will be submitting plans to obtain building permit required for PG&E connection.				Construction	9/4/2026	
The city continues to work with the designer to provide revised drawings based on PG&E pre-construction comments. Construction is anticipated to start in late August.				Construction	8/10/2026	
The City continues to respond to RFIs submitted by the contractor. A site meeting is scheduled for July 20 to discuss PG&E and AT&T work. Construction remains on track to start in early August.				Construction	7/13/2026	
658	Jonnelyn Espartero	Sewer Hot Spots Repair	Replacement of sewer pipes, manholes or other wastewater appurtenances that are problematic and create a higher potential sanitary sewer overflow, and/or installation of equipment to facilitate maintenance of the system.	Various locations	Approved	\$1,105,000
Status Update				Project Phase	Date	
No significant updates. Project continues to be in design phase.				Design	9/4/2026	
No significant updates. The designer continues to work with the contactor on sewer pipe rehabilitation recommendations.				Design	8/10/2026	
The City has received the 65% submittal package and is currently reviewing the plans.				Design	7/13/2026	

Water						
CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
654	Jacob Groeser	Water Distribution Rehab FY 23/24	This project consists of the installation of approximately 8,000 feet of new water lines, water services, and fire hydrants within the project limits.	4th street between O street and J street. M, L and K streets between 3rd street and 5th street. Stephanie court. 3rd street between L and K street.	Approved	\$5,500,000
Status Update				Project Phase	Date	
Installation of mainline is near completion. Remaining items of work include fire hydrants, service lines, and connection to existing water system.				Construction	9/8/2026	
Potholing operations are complete for the initial phase of construction. Excavation and installation of the new waterline on 4th Street is scheduled to begin on August 10th.				Construction	8/7/2026	

Water

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
654	Jacob Groeser	Water Distribution Rehab FY 23/24	This project consists of the installation of approximately 8,000 feet of new water lines, water services, and fire hydrants within the project limits.	4th street between O street and J street. M, L and K streets between 3rd street and 5th street. Stephanie court. 3rd street between L and K street.	Approved	\$5,500,000
Status Update				Project Phase	Date	
Construction will begin the week of July 13th. Preliminary work includes mobilization and potholing for existing utilities prior to excavation.				Construction	7/10/2026	
713	Jonnelyn Espartero	K, O, P & 5th Street Water Rehabilitation	The project consists of replacing old and deteriorated water pipes, water service lines, and fire hydrants along K, O, P, and 5th Street. It will install approximately 3,900 LF of new 8” water pipe and 950 LF of 10” water pipe along with associated fire hydrants, water services, and water appurtenances including new water sampling stations, if necessary.	K Street from 1st Street to 5th Street O Street from 3rd Street to 5th Street P Street from the NE corner of the undeveloped parcel at the NW corner of O Street and 3rd Street 5th Street from J Street to O Street	Approved	\$3,562,000
Status Update				Project Phase	Date	
Potholing plan comments were provided to design consultant on 8/26. Potholing field work is anticipated to start in mid-September.				Design	9/4/2026	
No significant updates. Designer continues to address the City’s 65% design comments.				Design	8/10/2026	
The City has completed its review of the 65% plans. Comments were sent to the designer on July 7.				Design	7/13/2026	